

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 1/12/26

Time Period Covered: 1/12/26-1/23/26

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/12/26-1/23/26	9500 Stroelitz	Restoration	Pouring concrete curbs and sidewalk 1/12, asphalt binder 1/19, mill and overlay scheduled week of 1/19 – C&M
1/12/26-1/23/26	2500 S Carrollton	Restoration	Pouring driveway 1/12 – C&M
1/12/26-1/23/26	2700 Mistletoe	Restoration	Pouring ramps and sidewalk 1/12, asphalt wearing scheduled week of 1/19 – C&M
1/12/26-1/23/26	3000 Eagle	Restoration	Pouring concrete curbs, sidewalks, and driveways 1/12, asphalt wearing scheduled week of 1/19 – C&M
1/12/26-1/23/26	9500 Palmetto	Restoration	Pouring concrete curbs and sidewalk 1/12, asphalt binder 1/19, mill and overlay scheduled week of 1/19 – C&M
1/12/26-1/23/26	9400 Oleander	Restoration – ON HOLD DUE TO WATER LEAK	Removal, base, grade – C&M

No tree impacts anticipated in the next 2 weeks

Restoration Work on-going across the basin.

BLD TRACKING: 96% COMPLETE