

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 1/16/26

Time Period Covered: 1/16/26-1/30/26

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/16/26-1/30/26	9500 Stroelitz	Restoration	Asphalt wearing scheduled week of 1/19 – <b>C&amp;M</b>
1/16/26-1/30/26	2700 Mistletoe	Restoration	Asphalt wearing scheduled week of 1/19 – <b>C&amp;M</b>
1/16/26-1/30/26	3000 Eagle	Restoration	Asphalt wearing scheduled week of 1/19 – <b>C&amp;M</b>
1/16/26-1/30/26	9500 Palmetto	Restoration	Asphalt binder 1/19, mill and overlay scheduled week of 1/19 – <b>C&amp;M</b>
1/16/26-1/30/26	9400 Oleander	Restoration – ON HOLD DUE TO WATER LEAK	Removal, base, grade – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 96% COMPLETE**