

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 1/23/26

Time Period Covered: 1/23/26-2/6/26

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/23/26-2/6/26	2700 Mistletoe	Restoration	Pour ramp/ sidewalk week of 1/26 – <b>C&amp;M</b>
1/23/26-2/6/26	8200 S Claiborne	Restoration	Form/ pour sidewalk and driveway week of 1/26 – <b>C&amp;M</b>
1/23/26-2/6/26	9400 Oleander	Restoration – ON HOLD DUE TO WATER LEAK	Removal, base, grade – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 97% COMPLETE**