

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 10/10/25

Time Period Covered: 10/10/25-10/24/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/10/25-10/24/25	7300 Cohn St	Restoration	TBD – C&M
10/10/25-10/24/25	7200 Jeannette	Restoration	TBD – C&M
10/10/25-10/24/25	7200 Birch	LAT CIPP	No impacts to traffic, schedule TBD – BLD
10/10/25-10/24/25	2000 Audubon	Restoration	Removal/ grade/ pour – C&M
10/10/25-10/24/25	7000 Claiborne	Restoration	Forming curb and gutter – C&M
10/10/25-10/24/25	7700 Claiborne	Restoration	Site cleanup – C&M
10/10/25-10/24/25	7800 Claiborne	Restoration	Site cleanup – C&M
10/10/25-10/24/25	7100 Green	Restoration	Pouring sidewalk/ driveway, site cleanup – C&M
10/10/25-10/24/25	600 Pine	Restoration	Site cleanup – C&M
10/10/25-10/24/25	1300 Pine	Restoration	Wearing, site cleanup – C&M
10/10/25-10/24/25	1800 Pine	Restoration	Pouring driveways, wearing, site cleanup – C&M
10/10/25-10/24/25	1700 Pine	Restoration	Wearing, site cleanup – C&M
10/10/25-10/24/25	7300 Freret	Restoration	Forming brick gutter, site cleanup – C&M
10/10/25-10/24/25	700 Audubon	Restoration	Forming brick gutter – C&M

10/10/25- 10/24/25	1000 Pine St	Restoration	TBD – C&M
10/10/25- 10/24/25	7200 Spruce St	CCTV	TBD – BLD

TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 94% COMPLETE