

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 12/12/25

Time Period Covered: 12/12/25-12/26/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/12/25-12/26/25	7200 Spruce	Restoration	TBD, milling and asphalt wearing remaining – C&M
12/12/25-12/26/25	1800 Pine	Restoration	Water leak at 1819/ 1821 Pine, fixing 12/13
12/12/25-12/26/25	7100 Hickory	Restoration	Form and prep roadway/ curbs 12/24
12/12/25-12/26/25	1000 Pine	Restoration	Form and prep 2 nd half of roadway 12/19 – 12/22, pour concrete 12/23 (Road closed during work hours)
12/12/25-12/26/25	7200 Jeannette	Restoration	Removal and grade 12/15 (Road closed)
12/12/25-12/26/25	7200 Maple	Restoration	Milling roadway 12/16, form driveways 12/18

Restoration Work on-going across the basin.

BLD TRACKING: 94% COMPLETE