

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 12/5/25

Time Period Covered: 12/5/25-12/19/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/5/25-12/19/25	7200 Spruce	Restoration	Pour concrete curbs 12/8, asphalt 12/10 (Road closed)
12/5/25-12/19/25	1800 Pine	Restoration	Water leak at 1819/ 1821 Pine, waiting on guidance to fix from SWBNO. CCTV drain line/ sewer line 12/8
12/5/25-12/19/25	1000 Pine	Restoration	Form and prep 2 nd half of roadway 12/9 – 12/10 (Road closed during work hours)
12/5/25-12/19/25	7100 Hickory	Restoration	Removal and grade 12/8 (Road closed)

Restoration Work on-going across the basin.

BLD TRACKING: 94% COMPLETE