

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 1/12/26

Time Period Covered: 1/12/26-1/23/26

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/12/26-1/23/26	100 Leake Ave	Restoration	Removal, forming driveway 1/12, pouring 1/14- C&M
1/12/26-1/23/26	Benjamin/ Audubon	Restoration	Pouring concrete 1/12, paving asphalt 1/15 – C&M
1/12/26-1/23/26	250 Walnut	Restoration	Pouring sidewalk and driveways 1/12, pave asphalt 1/15 – C&M
1/12/26-1/23/26	7300 Garfield, 7000-7100 Benjamin, 290 Walnut, 440 Walnut, 500 Walnut, 7100 Pitt, 7000-7100 Coliseum, 7000 Constance, 300-500 Broadway, 7000 Hurst, 300 Pine	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 99% COMPLETE