

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 10/17/25

Time Period Covered: 10/17/25-10/31/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/17/25-10/31/25	500 Pine	Restoration	Forming/ pouring sidewalk – C&M
10/17/25-10/31/25	400 Walnut (Between Pitt and Garfield)	Restoration	Adjusting manhole, site cleanup – C&M
10/17/25-10/31/25	300 Audubon (Prytania St intersection)	Restoration	Forming brick sidewalk - C&M
10/17/25-10/31/25	100 Leake Ave	Restoration – Pending signature of ROE	Removal, forming, pouring driveway– C&M
10/17/25-10/31/25	400 Broadway	Restoration	Pouring curb, site cleanup – C&M
10/17/25-10/31/25	7300 Garfield, 7000-7100 Benjamin, 290 Walnut, 440 Walnut, 500 Walnut, 7100 Pitt, 7000-7100 Coliseum, 7000 Constance, 300-500 Broadway, 7000 Hurst, 300 Pine	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 97% COMPLETE