

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **10/17/25**

Time Period Covered: **10/17/25-10/31/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/17/25-10/31/25	7700 Freret	CIPP	On schedule 10/20/25 – BLD
10/17/25-10/31/25	7500 Willow	Restoration	Site cleanup - C&M
10/17/25-10/31/25	7600 Willow	Restoration	Site cleanup - C&M
10/17/25-10/31/25	7700 Willow	Restoration	Additional removal due to water leak - TBD – C&M
10/17/25-10/31/25	7600 St Charles	CIPP	On schedule 10/21/25 - BLD
10/17/25-10/31/25	7800 St Charles	SR 206 (Requires rerouting of service on private side)	Private side reroute of sewer service – BLD
10/17/25-10/31/25	1500 Leonidas	Restoration	Milling asphalt tie ins 10/20/25; asphalt on schedule 10/30/25- C&M
10/17/25-10/31/25	7400 Freret	Restoration	Forming curbs/ asphalt on schedule 10/29/25 – C&M
10/17/25-10/31/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 90% COMPLETE