

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 10/31/25

Time Period Covered: 10/31/25-11/14/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/31/25-11/14/25	7700 Willow	Restoration	Additional removal due to water leak - TBD – C&M
10/31/25-11/14/25	7400 Freret	Restoration	Forming/ pouring curbs/ asphalt– C&M
10/31/25-11/14/25	7800 Leake	Restoration	Sawcut/ Removal/ Asphalt beginning 11/10/25 – C&M
10/31/25-11/14/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 94% COMPLETE