

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 12/5/25

Time Period Covered: 12/5/25-12/19/25

---

### Planned Work Activities

| Date             | Block Number and Street Name  | Work to be Performed | Notes  |
|------------------|---|----------------------|--|
| 12/5/25-12/19/25 | 7700 Willow   | Restoration          | Additional removal due to water leak - TBD – C&M   |
| 12/5/25-12/19/25 | 7400 Freret   | Restoration          | Asphalt binder 12/8, Milling 12/10, asphalt wearing 12/11, road closed until after wearing is complete – C&M |
| 12/5/25-12/19/25 | 7700 Freret   | Restoration          | Removal/ grade 12/15 – 12/18, Asphalt binder 12/19 – C&M   |
| 12/5/25-12/19/25 | 7800 Leake  | Restoration          | Site cleanup – C&M   |
| 12/5/25-12/19/25 | 7600 St Charles   | Restoration          | Forming 12/11 - 12/12 – C&M  |
| 12/5/25-12/19/25 | 8000 St Charles   | Restoration          | Removal starting 12/8 through 12/10, forming 12/11 – 12/12 – C&M   |
| 12/5/25-12/19/25 | 8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton | Restoration Complete |  |

**No tree impacts anticipated in the next 2 weeks**

**MH rehab on-going**

**BLD TRACKING: 95% COMPLETE**