

Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 9/19/25

Time Period Covered: 9/19/25-10/3/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
9/19/25-10/3/25	7800 Leake Ave	LAT CIPP	TBD - BLD
9/19/25-10/3/25	7700 Freret	CCTV	TBD – BLD
9/19/25-10/3/25	7500 Willow	Restoration	Milling, wearing – C&M
9/19/25-10/3/25	7600 Willow	Restoration	Milling, wearing – C&M
9/19/25-10/3/25	7700 Willow	Restoration	Added restoration due to water leak/ Removal, forming – C&M
9/19/25-10/3/25	8000 Leake Ave	LAT CIPP	TBD - BLD
9/19/25-10/3/25	8300 Willow	Restoration	Wearing, site cleanup – C&M
9/19/25-10/3/25	7600 St Charles	ON HOLD – Proposal for tree removal pending approval	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
9/19/25-10/3/25	7800 St Charles	SR 206 (Requires rerouting of service on private side)	On-going – BLD
9/19/25-10/3/25	1500 Leonidas	Restoration	Pouring sidewalks/ driveways/ curb/ intersection- C&M
9/19/25-10/3/25	7400 Freret	Restoration	Removal, base, grade – C&M
9/19/25-10/3/25	1500 S Carrollton	Restoration	Removal, form, pour sidewalks – C&M
9/19/25-10/3/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette,		

	1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	
--	--	----------------------	--

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 90% COMPLETE