

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 10/10/25

Time Period Covered: 10/10/25-10/24/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/10/25-10/24/25	3200 Calhoun	Restoration	Wearing, site cleanup – C&M
10/10/25-10/24/25	3400 Vincennes	Restoration	Removal and grade starting 10/13/25– C&M
10/10/25-10/24/25	6200 York	Restoration	Site cleanup - C&M
10/10/25-10/24/25	6300 York	Restoration	Lay out limits of restoration following water leak repair/ pour driveway apron - C&M
10/10/25-10/24/25	6300 Hewes	Restoration	Site cleanup - C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

REMAINING WORK:

- **Restoration**
 - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**
- **Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.**