

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 10/17/25

Time Period Covered: 10/17/25-10/31/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/17/25-10/31/25	3200 Calhoun	Restoration	Wearing, site cleanup – C&M
10/17/25-10/31/25	3400 Vincennes	Restoration	Added roadway restoration – C&M
10/17/25-10/31/25	6300 York	Restoration	Forming/ pouring driveway; added roadway patch due to water leak - C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

REMAINING WORK:

➤ Restoration

- **Note: Currently working in half sections**

➤ Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.