

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 10/31/25

Time Period Covered: 10/31/25-11/14/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/31/25-11/14/25	3200 Calhoun	Restoration	Site cleanup – C&M
10/31/25-11/14/25	3400 Vincennes	Restoration	Site cleanup – C&M
10/31/25-11/14/25	6300 York	Restoration	Site cleanup – C&M
10/31/25-11/14/25	6200 York	Restoration	Added roadway restoration – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

REMAINING WORK:

➤ Restoration

- **Note: Currently working in half sections**

➤ **Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.**