

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 9/19/25

Time Period Covered: 9/19/25-10/3/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
9/19/25-10/3/25	3200 Calhoun	Restoration	Pouring roadway; driveways, sidewalks, curb – C&M
9/19/25-10/3/25	3400 Vincennes	Restoration	Wearing– C&M
9/19/25-10/3/25	6200 York	Restoration	Forming sidewalks/ driveways, pouring week of 9/22/25 - C&M
9/19/25-10/3/25	6300 York	Restoration	Forming sidewalks/ driveways, pouring week of 9/22/25 - C&M
9/19/25-10/3/25	6300 Hewes	Restoration	Forming sidewalks/ driveways, pouring week of 9/22/25 - C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

REMAINING WORK:

- **Restoration**
 - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**
- **Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.**