

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30232, Carrollton Basin No. 3**

Submitted By: **Nicholas Dupaquier**

Submission Date: **12/19/25**

Time Period Covered: **12/19/25-1/2/26**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/19/25-1/2/26	100 Leake Ave	Restoration – Pending signature of ROE	Removal, forming, pouring driveway– C&M
12/19/25-1/2/26	7000 Benjamin	Restoration	Sawcut and removal of added patch 12/22 – 12/23, Asphalt 12/24 – C&M
12/19/25-1/2/26	Benjamin/ Audubon	Restoration	Sawcut and removal 12/22 – 12/23, Asphalt 12/24 – C&M
12/19/25-1/2/26	7300 Garfield	Restoration	Sawcut and removal 12/22 – 12/23, Asphalt 12/24 – C&M
12/19/25-1/2/26	250 Walnut	Restoration	Sawcut and removal 12/22 – 12/23, Asphalt 12/24 – C&M
12/19/25-1/2/26	7300 Garfield, 7000-7100 Benjamin, 290 Walnut, 440 Walnut, 500 Walnut, 7100 Pitt, 7000-7100 Coliseum, 7000 Constance, 300-500 Broadway, 7000 Hurst, 300 Pine	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 99% COMPLETE