

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 10/14/2025

Time Period Covered: 10/13/2025-10/24/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/13/2025-10/17/2025	1500 Broadway	30" Sewer Main Installation	CMG
10/13/2025-10/15/2025	1900 Dante	10" Sewer Point Repair	HRC
10/16/2025	1900 Dante	Post CCTV	Premium Environmental
10/20/2025-10/24/2025	8700 Olive	Roadway Restoration	HRC
10/20/2025-10/24/2025	1400 Dante	Roadway Restoration	HRC
10/20/2025-10/24/2025	1500 Broadway	Bypass Breakdown	United Rentals
10/24/2025	1900 Dante	10" CIPP	BLD