

French Quarter Transmission Main Project Update
4.28.2026

- **600 St. Peter (from Chartres to Royal)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 40%
 - Sidewalks: 0%
 - Some of the granite curb has been delivered and is being installed on the block. Rock was placed and crews formed up the roadway getting ready for a concrete pour.



- **1100 Decatur (from Gov. Nicholls to Ursuline)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 60%
 - Sidewalks: 0%
 - Restoration efforts for this block will resume at the conclusion of the restoration of the street on 600 St. Peter.

- **1000 Decatur (from Ursulines to St. Phillip)**
 - Estimated Completion Date: Fall 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 0%
 - Sidewalks: 0%
 - Restoration will resume once the restoration of the street of 600 St. Peter is complete.

- **900 Decatur (from St. Philip to Dumaine)**
 - Estimated Completion Date: Fall 2026

- Work currently completed and details if needed:
 - Sewer: 0%
 - Drainage: 0%
 - Water: 0%
 - Pavement: 0%
 - Sidewalks: 0%
- Fencing is going up on this block in preparation of utility work. No parking signs are up.