

- **600 St. Peter (From Chartres - To Royal)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
  - Sewer: 100%
  - Drainage: 100%
  - Water: 100%
  - Pavement: 50%
  - Sidewalks: 0%
- A concrete pour on the Esplanade side of the street was completed last week. Entergy crews are on site adjusting two manholes to the proper grade on Esplanade side of the street. Roubion crews are currently forming the Canal side of the street in preparation of the next concrete pour.
  - See photos below!

- **1100 Decatur (From Gov. Nicholls - To Ursuline)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
  - Sewer: 100%
  - Drainage: 100%
  - Water: 100%
  - Pavement: 60%
  - Sidewalks: 0%
- Restoration efforts for this block will resume at the conclusion of the restoration of the street on 600 St. Peter.

- **1000 Decatur (From Ursuline - To St. Phillip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
  - Sewer: 100%
  - Drainage: 100%
  - Water: 100%
  - Pavement: 0%
  - Sidewalks: 0%
- Restoration will resume once the restoration of the street of 600 St. Peter is complete. The 500 block of St. Phillip will be permanently closed off to vehicular traffic soon. Until that time, cars that are illegally parked WILL be ticketed and towed on this street. Ripping down the signs does not protect the cars from getting ticketed and towed.

- **900 Decatur (From St. Phillip - To Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
  - Sewer: 0%
  - Drainage: 0%
  - Water: 0%
  - Pavement: 0%
  - Sidewalks: 0%
- Fencing is up on this block of the project and crews are preparing the temporary water line for this block. The fencing on the on the Canal bound side will have full fencing closing the street. The fencing on the Esplanade bound side will have fencing that occupies the parking lanes only. Work will eventually have to cross Decatur causing a total street closure. This will not be done during the day, and proper notice will be issued prior to the closure.

***Photos: progress on the 600 block of St Peter St***





