

FQ Transmission Main Update 5.13.2026

- **600 St. Peter (From Chartres - To Royal)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 70%
 - Sidewalks: 0%
 - A concrete pour on the Canal side of St. Peter occurred late last week. That concrete has cured and work is underway in the intersection of St. Peter & Royal Street removing existing roadway and installing new granite curb. See photo below!

- **1100 Decatur (From Gov. Nicholls - To Ursuline)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 60%
 - Sidewalks: 0%
 - Restoration efforts for this block will resume at the conclusion of the restoration of the street on 600 St. Peter.

- **1000 Decatur (From Ursuline - To St. Phillip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 0%
 - Sidewalks: 0%
- Restoration will resume once the restoration of the street of 600 St. Peter is complete. The 500 block of St. Phillip is permanently closed off to vehicular traffic for the duration of the project. A temporary gate will be installed on St. Phillip to prevent all vehicular traffic from entering the street. Until that time, cars that are illegally parked WILL be ticketed and towed on this street. Ripping down the signs does not protect the cars from getting ticketed and towed.

- **900 Decatur (From St. Phillip - To Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 0%
 - Drainage: 0%
 - Water: 0%
 - Pavement: 0%
 - Sidewalks: 0%
- Crews are working to install temporary water line for this block as well as a portion of the riverside of 900 Decatur. This work has caused a temporary detour in traffic flow at the intersection of Dumaine & Decatur. This temporary detour will be used on and off throughout the project as work requires along the way.
- See lane reductions and traffic plan below.

600 block of St Peter progress:



900 block of Decatur and N Peters Lane Reduction and Traffic Plan

