

- **600 St. Peter (From Chartres - To Royal)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 85%
 - Sidewalks: 0%
 - Crews completed the final pour at the intersection of St. Peter & Royal are preparing to begin sidewalk restoration.

- **1100 Decatur (From Gov. Nicholls - To Ursuline)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 60%
 - Sidewalks: 0%
 - Crews have completed the installation of the granite curb and preparing the roadway for the first concrete pour.

- **1000 Decatur (From Ursuline - To St. Phillip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 5%
 - Sidewalks: 0%
- Crews are installing the granite curb along this block. Geo fabric and rock base has also been completed for this block.

- **900 Decatur (From St. Phillip - To Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 0%
 - Drainage: 0%
 - Water: 0%
 - Pavement: 0%
 - Sidewalks: 0%
- Crews are working on testing the temporary water line so it can be connected to residents and businesses along this block. Testing includes pressure testing, chlorination testing, and bacteria testing.



St. Peter & Royal Street



Decatur & Ursuline looking towards Esplanade