

- **600 St. Peter (From Chartres - Royal)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 85%
 - Sidewalks: 0%
 - Crews completed the final pour at the intersection of St. Peter & Royal. At this time, SWBNO is working with Entergy Electric to finish two items at the intersection of St. Peter & Royal. SWBNO cannot proceed with work until Entergy Electric completes their portion. Once we have a timeline for Entergy's remaining work, we will share with the group accordingly.
- **1100 Decatur (From Gov. Nicholls - To Ursuline)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 65%
 - Sidewalks: 0%
 - Crews have completed another pour on the Ursulines side of the block.

- **1000 Decatur (From Ursuline - St. Phillip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 5%
 - Sidewalks: 0%
- Crews have completed curb installation and are forming roadway for a concrete pour.

- **900 Decatur (From St. Phillip - Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 0%
 - Drainage: 0%
 - Water: 0%
 - Pavement: 0%
 - Sidewalks: 0%
- Crews are working on testing the temporary water line so it can be connected to residents and businesses along this block. Crews have started working on the river side of the block working on drainage items.



St. Peter & Royal Street areas waiting for Entergy Electric



Concrete pour at Ursulines & Decatur



Concrete pour at Ursulines & Decatur