

- **600 St. Peter (From Chartres - Royal)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 90%
 - Sidewalks: 0%
 - Crews completed final pour at the intersection of Royal & St. Peter. Entergy Electric has work they need to perform that will impact the schedule to complete work on these blocks. Currently, they have not given an exact schedule, just a general time frame of 3-6 weeks. Representatives from SWBNO & Entergy met onsite yesterday to discuss the remaining work and both teams are coordinating a path forward which will be provided once confirmed.

- **1100 Decatur (From Gov. Nicholls - Ursulines)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 85%
 - Sidewalks: 0%
 - Crews have completed final pour of the block and half of the intersection of Ursulines & Decatur.

- **1000 Decatur (From Ursulines - St. Philip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 5%
 - Sidewalks: 0%
- Crews have completed curb installation and are forming roadway for the next concrete pour. This block will have two pours about a week apart.

- **900 Decatur (From St. Philip - Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 0%
 - Drainage: 0%
 - Water: 0%
 - Pavement: 0%
 - Sidewalks: 0%
- Crews are working on testing the temporary water line so it can be connected to residents and businesses along this block. Crews are also working 24-hour shifts to complete drainage on the river side of this block.



Concrete pour at Ursulines & Decatur