

- **600 St. Peter (From Chartres - Royal)**
  - Estimated Completion Date: Summer 2026
  - Work currently completed and details if needed:
    - Sewer: 100%
    - Drainage: 100%
    - Water: 100%
    - Pavement: 90%
    - Sidewalks: 0%
  - Crews from Boh Bros construction are on site at the intersection of Royal & St. Peter conducting work on behalf of Entergy Electric.
  
- **1100 Decatur (From Gov. Nicholls - Ursulines)**
  - Estimated Completion Date: Summer 2026
  - Work currently completed and details if needed:
    - Sewer: 100%
    - Drainage: 100%
    - Water: 100%
    - Pavement: 85%
    - Sidewalks: 0%
  - Crews have completed the final pour of the block and are working to clean up the area prior to fencing removal.

- **1000 Decatur (From Ursulines - St. Philip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
  - Sewer: 100%
  - Drainage: 100%
  - Water: 100%
  - Pavement: 50%
  - Sidewalks: 0%
- Crews have completed a pour for the lake side of the street and are preparing the roadway on the river side of the street for the final pour.

- **900 Decatur (From St. Philip - Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
  - Sewer: 100%
  - Drainage: 20%
  - Water: 0%
  - Pavement: 0%
  - Sidewalks: 0%
- The first segment of temporary water line has completed testing and preparing to be tied into the system. Drain line installation continues on the lake side of this block.