

- **600 St. Peters (From Chartres - Royal)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 0%
- Crews from Boh Bros Construction have completed work on behalf of Entergy Electric at the intersection of Royal & St. Peters. Roubion crews have started setting up new barriers along the street to prepare for sidewalk restoration and fencing removal.

- **1100 Decatur (From Gov. Nicholls - Ursulines)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 0%
- Crews have started cleaning up the block and getting area around the catch basins ready for the final pour this week, weather permitting. Once the final concrete pour is completed, fencing will be removed on this block.

- **1000 Decatur (From Ursulines - St. Philip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 60%
 - Sidewalks: 0%
- Crews are finalizing the form work for the second half of the concrete pour this week.

- **900 Decatur (From St. Philip - Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 70%
 - Water: 0%
 - Pavement: 0%
 - Sidewalks: 0%
- The first segment of temporary water line has completed testing and preparing to be tied into the system. This tie in is slated for early next week and a water disruption notice will be given to all in the affected area. Drain line installation is nearing completion, and crews are preparing for water line installation. Water line installation will be the final portion of underground work for this project.



600 Block of St. Peters getting ready to shift work to sidewalk restoration



600 Block of St. Peters getting ready to shift work to sidewalk restoration



Decatur & Ursulines getting ready for final concrete pour



Decatur & Ursulines looking down the 1000 block of Decatur getting ready for final concrete pour