

- **600 St. Peter (From Chartres To Royal)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 5%
- Roubion crews have removed fencing along the block up to the intersection. They have started to form two final areas at the intersection of Royal & St. Peter prior to pouring them this week. New barricades are up from the intersection of Chartres / St. Peter to Royal St / St. Peter in preparation of sidewalk restoration. Sidewalk restoration has started on Cabildo side of street.



- **1100 Decatur (From Gov. Nicholls To Ursulines)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 0%
- Crews will begin on asphalt for sidewalk safety this week. All safety mesh has been removed for this block.



- **1000 Decatur (From Ursulines To St. Philip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 80%
 - Sidewalks: 0%
- Crews completed the final concrete pour for this phase of construction, and mesh has been removed.



- **900 Decatur (From St. Philip To Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 98%
 - Water: 30%
 - Pavement: 0%
 - Sidewalks: 0%
- Crews have completed the tie in of temporary water services and crews have started water line installation for this block.

