

- **600 St. Peter (From Chartres To Royal)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 20%
- Roubion crews have removed fencing along the block up to the intersection. The final pour at the intersection of Royal & St. Peter is complete. Sidewalk restoration is underway on the Cabildo side of the street.



- **1100 Decatur (From Gov. Nicholls To Ursulines)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 0%
- Fences have been removed for this block, and it is now open to pedestrians. Crews will begin sidewalk restoration as early as this week.



- **1000 Decatur (From Ursulines To St. Philip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 0%
- Crews completed the final concrete pour for this phase of construction and mesh has been removed. Sidewalk restoration will begin once restoration of the 1100 block is complete.



- **900 Decatur (From St. Philip To Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 98%
 - Water: 75%
 - Pavement: 0%
 - Sidewalks: 0%
- Crews are completing the installation of the new water main. This is the final portion of underground utility work for the project.

