

- **600 St. Peter (From Chartres To Royal)**

- Estimated Completion Date: Summer 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 98%
 - Sidewalks: 45%
- Roubion crews are currently working on sidewalk restoration on the Cabildo side of the street. Once complete, they will switch to the opposite side and perform sidewalk restoration.



- **1100 Decatur (From Gov. Nicholls To Ursulines)**
 - Estimated Completion Date: Summer 2026
 - Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 98%
 - Sidewalks: 5%
 - Roubion crews are currently working on sidewalk restoration on the river side of the street. They are starting at the intersection of Ursulines & Decatur and working towards Gov. Nicholls & Decatur.



- **1000 Decatur (From Ursulines To St. Philip)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 100%
 - Water: 100%
 - Pavement: 95%
 - Sidewalks: 0%
- Crews completed the final concrete pour for this phase of construction and mesh has been removed. Sidewalk restoration will begin once restoration of the 1100 block is complete.



- **900 Decatur (From St. Philip To Dumaine)**

- Estimated Completion Date: Fall 2026
- Work currently completed and details if needed:
 - Sewer: 100%
 - Drainage: 98%
 - Water: 85%
 - Pavement: 0%
 - Sidewalks: 0%
- Crews are completing the installation of the new water main. This is the final portion of underground utility work for the project. They are currently working towards St. Phillip & Decatur.

