

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 10/10/25

Time Period Covered: 10/10/25-10/24/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/10/25-10/24/25	2500 S Carrollton	LAT CIPP	TBD – BLD
10/10/25-10/24/25	9400 Oleander St	CIPP	Scheduled for 10/14/25 – BLD
10/10/25-10/24/25	8300 S Claiborne	Restoration	Site Cleanup – C&M
10/10/25-10/24/25	8500 S Claiborne	Restoration	Site Cleanup – C&M
10/10/25-10/24/25	3800 Cambronne	Restoration	Forming/ pouring sidewalk– C&M
10/10/25-10/24/25	8900 S Claiborne	CCTV	TBD - BLD
10/10/25-10/24/25	2700 Cherry	Restoration	Removal/ grade/ pour – C&M
10/10/25-10/24/25	9000 Nelson	Restoration	Removal/ grade/ pour – C&M
10/10/25-10/24/25	8600 Oleander	Restoration	Removal/ grade/ pour – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 96% COMPLETE