

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 10/31/25

Time Period Covered: 10/31/25-11/14/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/31/25-11/14/25	2700 Cherry	Restoration	Asphalt wearing course – C&M
10/31/25-11/14/25	9000 Nelson	Restoration	Milling, wearing – C&M
10/31/25-11/14/25	8600 Oleander	Restoration	Asphalt wearing course – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 96% COMPLETE