

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 12/12/25

Time Period Covered: 12/12/25-12/26/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/12/25-12/26/25	8900 S Claiborne	Restoration	Asphalt wearing 12/16 – <b>C&amp;M</b>
12/12/25-12/26/25	9500 Stroelitz	Restoration	Removal, base grade starting 12/17 – <b>C&amp;M</b>
12/12/25-12/26/25	2500 S Carrollton	Restoration	2514 Carrollton driveway on hold, tree roots in driveway require guidance from Parks and Parkways – <b>C&amp;M</b>
12/12/25-12/26/25	9400 Oleander	Restoration – ON HOLD DUE TO WATER LEAK	Removal, base, grade – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 96% COMPLETE**