

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 12/19/25

Time Period Covered: 12/19/25-1/2/26

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/19/25-1/2/26	9500 Stroelitz	Restoration	Sawcut to prep for removal 12/22 – 12/23, removal will begin after the holidays – C&M
12/19/25-1/2/26	2500 S Carrollton	Restoration	2514 Carrollton driveway roots were grinded down, forming and pouring driveway will begin after the holidays– C&M
12/19/25-1/2/26	2700 Mistletoe	Restoration	Sawcut to prep for removal 12/22 – 12/23, removal will begin after the holidays – C&M
12/19/25-1/2/26	9400 Oleander	Restoration – ON HOLD DUE TO WATER LEAK	Removal, base, grade – C&M

No tree impacts anticipated in the next 2 weeks

Restoration Work on-going across the basin.

BLD TRACKING: 96% COMPLETE