

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 1/12/26

Time Period Covered: 1/12/26-1/23/26

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/12/26-1/23/26	1800 Pine	Restoration	Removal and forming of driveways and sidewalks week of 1/12, pouring will take place after confirmed by Stantec/ SWBNO – <b>C&amp;M</b>
1/12/26-1/23/26	7300 Cohn	Restoration	Removal/ forming driveway and sidewalk week of 1/19 – <b>C&amp;M</b>
1/12/26-1/23/26	7100 Hickory	Restoration	Remove and grade 2 <sup>nd</sup> half roadway 1/13, form 1/16 – <b>C&amp;M</b>
1/12/26-1/23/26	7200 Jeannette	Restoration	Asphalt wearing 1/16 – <b>C&amp;M</b>

Restoration Work on-going across the basin.

**BLD TRACKING: 96% COMPLETE**