

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 1/16/26

Time Period Covered: 1/16/26-1/30/26

---

### Planned Work Activities

| Date            | Block Number and Street Name | Work to be Performed | Notes   |
|-----------------|------------------------------|----------------------|---|
| 1/16/26-1/30/26 | 1800 Pine                    | Restoration          | Paving asphalt wearing 1/20, pouring driveways and sidewalks 1/21 – <b>C&amp;M</b>                    |
| 1/16/26-1/30/26 | 1700 Pine                    | Restoration          | Removal and forming of driveways and sidewalks, pouring driveways and sidewalks 1/21 – <b>C&amp;M</b> |
| 1/16/26-1/30/26 | 7300 Cohn                    | Restoration          | Removal/ forming/ pouring driveway and sidewalk week of 1/19 – <b>C&amp;M</b>                         |
| 1/16/26-1/30/26 | 7100 Hickory                 | Restoration          | Pour 2 <sup>nd</sup> half roadway 1/21 – <b>C&amp;M</b>   |

Restoration Work on-going across the basin.

**BLD TRACKING: 96% COMPLETE**