

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 1/23/26

Time Period Covered: 1/23/26-2/6/26

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/23/26-2/6/26	7100 Hickory	Restoration	Asphalt wearing 1/26 – C&M

Restoration Work on-going across the basin.

BLD TRACKING: 98% COMPLETE