

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 10/24/25

Time Period Covered: 10/24/25-11/7/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/24/25-11/7/25	7300 Cohn St	Restoration	TBD – C&M
10/24/25-11/7/25	7200 Jeannette	Restoration	TBD – C&M
10/24/25-11/7/25	2000 Audubon	Restoration	Removal/ grade/ pour – C&M
10/24/25-11/7/25	7100 Green	Restoration	Pouring sidewalk/ driveway, site cleanup – C&M
10/24/25-11/7/25	600 Pine	Restoration	Site cleanup – C&M
10/24/25-11/7/25	1300 Pine	Restoration	Wearing, site cleanup – C&M
10/24/25-11/7/25	1800 Pine	Restoration	Pouring driveways, wearing, site cleanup – C&M
10/24/25-11/7/25	1700 Pine	Restoration	Wearing, site cleanup – C&M
10/24/25-11/7/25	1000 Pine St	Restoration	TBD – C&M

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 94% COMPLETE