

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 10/3/25

Time Period Covered: 10/3/25-10/17/25

---

### Planned Work Activities

| Date             | Block Number and Street Name | Work to be Performed | Notes   |
|------------------|------------------------------|----------------------|---|
| 10/3/25-10/17/25 | 7300 Cohn St                 | Restoration          | TBD – <b>C&amp;M</b>                                      |
| 10/3/25-10/17/25 | 7200 Jeannette               | Restoration          | TBD – <b>C&amp;M</b>                                      |
| 10/3/25-10/17/25 | 7200 Birch                   | LAT CIPP             | No impacts to traffic, schedule TBD – <b>BLD</b>          |
| 10/3/25-10/17/25 | 2000 Audubon                 | Restoration          | Removal/ grade starting 10/6/25 – <b>C&amp;M</b>          |
| 10/3/25-10/17/25 | 7000 Claiborne               | Restoration          | Forming curb and gutter – <b>C&amp;M</b>                  |
| 10/3/25-10/17/25 | 7700 Claiborne               | Restoration          | Paving asphalt – <b>C&amp;M</b>                           |
| 10/3/25-10/17/25 | 7800 Claiborne               | Restoration          | Paving asphalt – <b>C&amp;M</b>                           |
| 10/3/25-10/17/25 | 7100 Green                   | Restoration          | Pouring sidewalk/ driveway, site cleanup – <b>C&amp;M</b> |
| 10/3/25-10/17/25 | 600 Pine                     | Restoration          | Site cleanup – <b>C&amp;M</b>                             |
| 10/3/25-10/17/25 | 1300 Pine                    | Restoration          | Wearing, site cleanup – <b>C&amp;M</b>                    |
| 10/3/25-10/17/25 | 1800 Pine                    | Restoration          | Pouring driveways, wearing, site cleanup – <b>C&amp;M</b> |
| 10/3/25-10/17/25 | 1700 Pine                    | Restoration          | Wearing, site cleanup – <b>C&amp;M</b>                    |
| 10/3/25-10/17/25 | 7300 Freret                  | Restoration          | Forming brick gutter, site cleanup – <b>C&amp;M</b>       |
| 10/3/25-10/17/25 | 700 Audubon                  | Restoration          | Forming brick gutter – <b>C&amp;M</b>                     |

|                      |                |          |                  |
|----------------------|----------------|----------|------------------|
| 10/3/25-<br>10/17/25 | 1000 Pine St   | LAT CIPP | TBD - <b>BLD</b> |
| 10/3/25-<br>10/17/25 | 7200 Spruce St | CCTV     | TBD – <b>BLD</b> |

**TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 94% COMPLETE**