

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 12/19/25

Time Period Covered: 12/19/25-1/2/26

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/19/25-1/2/26	7200 Spruce	Restoration	TBD, milling and asphalt wearing remaining – <b>C&amp;M</b>
12/19/25-1/2/26	1800 Pine	Service Repair/Restoration	Repairing sewer service at 1823 Pine St 12/22 - <b>BLD</b>
12/19/25-1/2/26	1000 Pine	Restoration	Form and prep 2 <sup>nd</sup> half of roadway 12/19 – 12/22, pour 2 <sup>nd</sup> half 12/30 (Road closed until after 2 <sup>nd</sup> half pour) – <b>C&amp;M</b>
12/19/25-1/2/26	7200 Jeannette	Restoration	Waiting on guidance for what material to go with on the roadway, asphalt or composite – <b>TBD – C&amp;M/SBWNO/Stantec</b>
12/19/25-1/2/26	7200 Maple	Restoration	Form and prep driveways and sidewalks 12/29 – <b>C&amp;M</b>
12/19/25-1/2/26	2200 Broadway	Restoration	Form and prep 12/22 – 12/23 – <b>C&amp;M</b>

**Restoration Work on-going across the basin.**

**BLD TRACKING: 94% COMPLETE**