

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 1/12/26

Time Period Covered: 1/12/26-1/23/26

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/12/26-1/23/26	7700 Willow	Restoration	Removal and forming roadway 1/19 – C&M
1/12/26-1/23/26	7700 Freret	Restoration	Pouring concrete curbs 1/12, asphalt binder 1/13, milling 1/14 – C&M
1/12/26-1/23/26	7600 St Charles	Restoration	Pouring concrete curbs and sidewalk 1/12 – C&M
1/12/26-1/23/26	8000 St Charles	Restoration	Paving asphalt 1/12 – C&M
1/12/26-1/23/26	1200 S Carrollton	Restoration (Added restoration due to water leak recently fixed)	Removal and forming driveway 1/15 - C&M
1/12/26-1/23/26	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

MH rehab on-going

BLD TRACKING: 95% COMPLETE