

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 1/16/26

Time Period Covered: 1/16/26-1/30/26

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/16/26-1/30/26	7700 Willow	Restoration	Removal and forming roadway starting 1/19 – C&M
1/16/26-1/30/26	7700 Freret	Restoration	Asphalt wearing 1/22 – C&M
1/16/26-1/30/26	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 96% COMPLETE**