

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 1/23/26

Time Period Covered: 1/23/26-2/6/26

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/23/26-2/6/26	7800 Leake Ave	Restoration	Layout remaining patch 1/27, work start TBD – C&M
1/23/26-2/6/26	7700 Freret	Restoration	Sidewalk form/ pour (Drain cleanout conflicting with forming the sidewalk) – C&M
1/23/26-2/6/26	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 97% COMPLETE