

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **10/10/25**

Time Period Covered: **10/10/25-10/24/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/10/25-10/24/25	7700 Freret	CIPP	TBD – BLD
10/10/25-10/24/25	7500 Willow	Restoration	Site cleanup - C&M
10/10/25-10/24/25	7600 Willow	Restoration	Site cleanup - C&M
10/10/25-10/24/25	7700 Willow	Restoration	Water leak pending repair - TBD – BLD/ SWBNO
10/10/25-10/24/25	8300 Willow	Restoration	Wearing, site cleanup – C&M
10/10/25-10/24/25	7600 St Charles	CCTV	TBD - BLD
10/10/25-10/24/25	7800 St Charles	SR 206 (Requires rerouting of service on private side)	Private side reroute starting 10/14/25 – BLD
10/10/25-10/24/25	1500 Leonidas	Restoration	Site cleanup- C&M
10/10/25-10/24/25	7400 Freret	Restoration	Removal and forming of curbs starting 10/14/25 – C&M
10/10/25-10/24/25	1500 S Carrollton	Restoration	Pouring sidewalks – C&M
10/10/25-10/24/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100	Restoration Complete	

	Leonidas, 1400 S Carrollton		
--	--------------------------------	--	--

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 90% COMPLETE