

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 12/19/25

Time Period Covered: 12/19/25-1/2/26

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/19/25-1/2/26	7700 Willow	Restoration	Additional removal due to water leak - TBD – C&M
12/19/25-1/2/26	7400 Freret	Restoration	Milling 12/22, asphalt wearing 12/23 – C&M
12/19/25-1/2/26	7700 Freret	Restoration	Work on hold until after the holidays – C&M
12/19/25-1/2/26	7800 Leake	Restoration	Site cleanup – C&M
12/19/25-1/2/26	7600 St Charles	Restoration	Work on hold until after the holidays – C&M
12/19/25-1/2/26	8000 St Charles	Restoration	Work on hold until after the holidays – C&M
12/19/25-1/2/26	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	

**No tree impacts anticipated in the next 2 weeks**

**MH rehab on-going**

**BLD TRACKING: 95% COMPLETE**