

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 10/3/25

Time Period Covered: 10/3/25-10/17/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/3/25-10/17/25	1300 S Telemachus	Restoration	Driveway apron install, added roadway panels – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

All original contract sewer work has been completed