

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 11/21/25

Time Period Covered: 11/21/25-12/5/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/21/25-12/5/25	6200 York	Restoration	Site cleanup – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

REMAINING WORK:

- Punchlist restoration items
 - Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.