

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 11/21/25

Time Period Covered: 11/21/25-12/5/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/21/25-12/5/25	1300 S Telemachus	Restoration	Milling/ Overlay 11/25/25 – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

All original contract sewer work has been completed