



FRENCH QUARTER CONSTRUCTION UPDATE

600 St Peter St and 900-1100 Decatur St

Updated
October 20, 2026

600 ST. PETER

Chartres to Royal

ESTIMATED COMPLETION

September 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	100%
SIDEWALKS	100%

CURRENT WORK

Asphalt installation is complete for this block. Crews have sawcut and sealed the joints for the block. The striping is delayed due to weather and schedule issues but the street is currently open for vehicular traffic.

1100 DECATUR

Gov. Nicholls to Ursulines

ESTIMATED COMPLETION

Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	100%
SIDEWALKS	100%

CURRENT WORK

Asphalt installation is complete for this block. Crews have sawcut and sealed the joints for the block. The striping is delayed due to weather and schedule issues but the street is currently open for pedestrian traffic.

1000 DECATUR

Ursulines to St. Philip

ESTIMATED COMPLETION

Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	97%
SIDEWALKS	85%

CURRENT WORK

Sidewalk restoration is mostly complete beyond mid-block. Crews have completed curb installation and are preparing the roadway for asphalt. Crews are also working on sidewalk restoration towards the intersection of St. Philip & Decatur.

900 DECATUR

St. Philip to Dumaine

ESTIMATED COMPLETION

Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	15%
SIDEWALKS	0%

CURRENT WORK

Crews are forming the river side of the roadway for the next concrete pour. Crews have completed the excavation on the N. Peter side of the site. They are going to begin installing rock base and fabric this week.

CURRENT CONSTRUCTION PHOTOS - PROVIDED IN SWBNO'S OCTOBER 20TH UPDATE



600 St. Peter



1100 Decatur



1000 Decatur



900 Decatur

SOURCE: SWBNO TM010 UPDATE - OCTOBER 20, 2026

This visual does not calculate or imply an overall project-completion percentage.