



FRENCH QUARTER CONSTRUCTION UPDATE

600 St Peter St and 900-1100 Decatur St

Updated
August 4, 2026

600 ST. PETER

Chartres to Royal

ESTIMATED COMPLETION
Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	98%
SIDEWALKS	70%

CURRENT WORK

Roubion crews are currently working on sidewalk restoration and ADA ramps on the Canal street side.

1100 DECATUR

Gov. Nicholls to Ursulines

ESTIMATED COMPLETION
Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	98%
SIDEWALKS	75%

CURRENT WORK

Roubion crews have started working on sidewalk restoration on the lake side of the street.

1000 DECATUR

Ursulines to St. Philip

ESTIMATED COMPLETION
Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	95%
SIDEWALKS	0%

CURRENT WORK

Sidewalk restoration will begin once resoration of the 1100 block is complete. The waterline at the St Philip intersection is undergoing testing and will be tied in once the line has passed testing.

900 DECATUR

St. Philip to Dumaine

ESTIMATED COMPLETION
Fall 2026

SEWER	100%
DRAINAGE	98%
WATER	98%
PAVEMENT	0%
SIDEWALKS	0%

CURRENT WORK

Waterline installation is complete and the waterline is currently undergoing required testing procedures prior to being tied into the system.

CURRENT CONSTRUCTION PHOTOS - PROVIDED IN SWBNO'S AUGUST 4TH UPDATE



600 St. Peter



1100 Decatur



1000 Decatur



900 Decatur

SOURCE: SWBNO TM010 UPDATE - AUGUST 4, 2026

This visual does not calculate or imply an overall project-completion percentage.