



FRENCH QUARTER CONSTRUCTION UPDATE

600 St Peter St and 900-1100 Decatur St

Updated
August 19, 2026

600 ST. PETER

Chartres to Royal

ESTIMATED COMPLETION
Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	98%
SIDEWALKS	80%

CURRENT WORK

SWBNO crews are still assessing the total damage of Cox's damage. We repaired the water service connection but are working to assess other conditions that were also damaged. While we do not anticipate any additional water service disruptions, we do anticipate this to cause a delay to asphalt operations and street reopening.

1100 DECATUR

Gov. Nicholls to Ursulines

ESTIMATED COMPLETION
Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	100%
SIDEWALKS	95%

CURRENT WORK

Crews have completed asphalt operations for this block. There is still some remaining brick work for this block that will start next week.

1000 DECATUR

Ursulines to St. Philip

ESTIMATED COMPLETION
Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	95%
SIDEWALKS	0%

CURRENT WORK

Sidewalk restoration will begin once restoration of the 1100 block is complete. The final waterline tie-in for this project is complete. All utility work is now complete for the entire project. Work for this block and into the 900 block will now begin restoration.

900 DECATUR

St. Philip to Dumaine

ESTIMATED COMPLETION
Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	0%
SIDEWALKS	0%

CURRENT WORK

The final waterline tie-in for this project is complete. All utility work is now complete for the entire project. Work for this block and into the 1000 block will now begin restoration.

CURRENT CONSTRUCTION PHOTOS - PROVIDED IN SWBNO'S AUGUST 19TH UPDATE



600 St. Peter



1100 Decatur



1000 Decatur



900 Decatur

SOURCE: SWBNO TM010 UPDATE - AUGUST 19, 2026

This visual does not calculate or imply an overall project-completion percentage.